CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-2023-03-08-01**	**Date: 11-02-23**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)	
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43	
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23	
Date of Receipt	:	08-02-23	
Type of Mix	:	BM(Bitumnous Macadam)	
Date of test	:	08-02-23	

Type of Binder	:	60/70
% of Binder Used	:	3.4%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	6.8 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.0	2.0	98.2	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಪ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

FOR CIVIL Pro.

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-2023-03-08-01** **Date: 11-02-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 08-02-23

Type of Mix : BM (Bituminous Mecadam)

Date of test : 08-02-23

The results of the tests conducted on the Bituminous Macadam mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.29	11.82	9KN(Min)
2	Marshal flow at 60°C, mm	3.54	3.87	2-4
3	Percent air Voids	4.56	4.17	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.54	14.76	13-15
5	Percent Voids filled with Bitumen(VFB %)	68.98	70.28	65-75
6	Density, g/cc	2.42	2.40	–

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
End of Report

Scanned by CamScanner

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Date: 16-03-23

Lab ID	:	**CP-2023-03-14-01**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23
Date of Receipt	:	14-03-23
Type of Mix	:	BC-Plant (Bituminous Concrete)
Date of test	:	14-03-23
Oven Dry Weight	:	5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

* The results obtained are satisfactory as per standard requirements.

ಕಿರಿಯ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬಾಲಭವನದ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-2023-03-14-01**	**Date: 17-03-23**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)	
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43	
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23	
Date of Receipt	:	14-03-23	
Type of Mix	:	BC(Bitumenous Concrete)	
Date of test	:	14-03-23	

Type of Binder	:	60/70
% of Binder Used	:	5.4%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.8 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

K KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID : **CP-2023-03-14-01** **Date: 17-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 14-03-23

Type of Mix : BC (Bituminous Concrete)

Date of test : 14-03-23

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

The results cbtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-24

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-2023-03-14-01** **Date: 17-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 14-03-23

Type of Mix : BC (Bituminous Concrete)

Date of test : 14-03-23

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-2023-03-14-01** **Date: 17-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 14-03-23

Type of Mix : BC (Bituminous Concrete)

Date of test : 14-03-23

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Date: 21-03-23

Lab ID	:	**CP-2023-03-20-01**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23
Date of Receipt	:	20-03-23
Type of Mix	:	BM (Bituminous Macadam) Kaveri Layout-1st A Cross Road
Date of test	:	20-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	485	484
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1}$ X 100	3.4	3.60
7	Average percentage	%	3.50	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : CP-2023-03-20-01

Date: 21-03-23

AFTER EXTRACTION(Trail-1)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	38	38	7.8	92.2	90-100
13.2	147	185	38.1	61.9	56-88
4.75	191	376	77.5	22.5	16-36
2.36	28	404	83.3	16.7	4-19
0.3	40	444	91.5	8.5	2-10
0.075	30	474	97.7	2.3	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	32	32	6.6	93.4	90-100
13.2	152	184	38.0	62.0	56-88
4.75	176	360	74.4	25.6	16-36
2.36	36	396	81.8	18.2	4-19
0.3	40	436	90.1	9.9	2-10
0.075	32	468	96.7	3.3	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Date: 21-03-23

Lab ID : CP-2023-03-20-01

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 20-03-23

Type of Mix : BM (Bituminous Macadam) Kaveri Layout-1st Cross Road

Date of test : 20-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484.5	484
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1}$ X 100	3.5	3.60
7	Average percentage	%	3.55	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

Lab ID : **CP-2023-03-20-01** **Date: 21-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	32	32	6.6	93.4	90-100
13.2	141	173	35.7	64.3	56-88
4.75	184	357	73.7	26.3	16-36
2.36	42	399	82.4	17.6	4-19
0.3	38	437	90.2	9.8	2-10
0.075	28	465	96.0	4.0	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	37	37	7.6	92.4	90-100
13.2	156	193	39.9	60.1	56-88
4.75	170	363	75.0	25.0	16-36
2.36	41	404	83.5	16.5	4-19
0.3	36	440	90.9	9.1	2-10
0.075	26	466	96.3	3.7	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM (IS 2386:(Part 1) 1963 (RA2011)

Date: 23-03-23

Lab ID	:	**CP-2023-03-21-01**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23
Date of Receipt	:	21-03-23
Type of Mix	:	BM (Bituminous Macadam) Kaveri Layout-1st Cross Road
Date of test	:	21-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484.5	485
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.5	3.40
7	Average percentage	%	3.45	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Lab ID : **CP-2023-03-21-01** **Date: 23-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	37	37	7.6	92.4	90-100
13.2	135	172	35.5	64.5	56-88
4.75	187	359	74.1	25.9	16-36
2.36	46	405	83.6	16.4	4-19
0.3	34	439	90.6	9.4	2-10
0.075	30	469	96.8	3.2	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	40	40	8.2	91.8	90-100
13.2	166	206	42.5	57.5	56-88
4.75	173	379	78.1	21.9	16-36
2.36	46	425	87.6	12.4	4-19
0.3	29	454	93.6	6.4	2-10
0.075	20	474	97.7	2.3	0-8

* The results obtained are satisfactory as per standard requirements.

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

Lab ID : **CP-2023-03-21-01** **Date: 23-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	37	37	7.6	92.4	90-100
13.2	135	172	35.5	64.5	56-88
4.75	187	359	74.1	25.9	16-36
2.36	46	405	83.6	16.4	4-19
0.3	34	439	90.6	9.4	2-10
0.075	30	469	96.8	3.2	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	40	40	8.2	91.8	90-100
13.2	166	206	42.5	57.5	56-88
4.75	173	379	78.1	21.9	16-36
2.36	46	425	87.6	12.4	4-19
0.3	29	454	93.6	6.4	2-10
0.075	20	474	97.7	2.3	0-8

* The results obtained are satisfactory as per standard requirements.

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Date: 23-03-23

Lab ID	:	**CP-2023-03-21-01**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23
Date of Receipt	:	21-03-23
Type of Mix	:	BM (Bituminous Macadam) Kaveri Layout-Main Road
Date of test	:	21-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484.5	485
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.5	3.40
7	Average percentage	%	3.45	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Lab ID : **CP-2023-03-21-01** **Date: 23-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	37	37	7.6	92.4	90-100
13.2	135	172	35.5	64.5	56-88
4.75	187	359	74.1	25.9	16-36
2.36	46	405	83.6	16.4	4-19
0.3	34	439	90.6	9.4	2-10
0.075	30	469	96.8	3.2	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	40	40	8.2	91.8	90-100
13.2	166	206	42.5	57.5	56-88
4.75	173	379	78.1	21.9	16-36
2.36	46	425	87.6	12.4	4-19
0.3	29	454	93.6	6.4	2-10
0.075	20	474	97.7	2.3	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM (IS 2386:(Part 1) 1963 (RA2011)

Date: 24-03-23

Lab ID	:	**CP-2023-03-23-01**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23
Date of Receipt	:	23-03-23
Type of Mix	:	BM (Bituminous Macadam) Defence Layout - 1st stage 2nd cross Road & 4th Cross
Date of test	:	23-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	483.5	485
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.7	3.40
7	Average percentage	%	3.55	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿಬಿಎಂಪಿ ಬ್ಯಾಡರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಡರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Lab ID : CP-2023-03-23-01

Date: 24-03-23

AFTER EXTRACTION(Trail-1)

Weight of Sample : 483.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	30	30	6.2	93.8	90-100
13.2	141	171	35.4	64.6	56-88
4.75	181	352	72.8	27.2	16-36
2.36	41	393	81.3	18.7	4-19
0.3	51	444	91.8	8.2	2-10
0.075	30	474	98.0	2.0	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	35	35	7.2	92.8	90-100
13.2	170	205	42.3	57.7	56-88
4.75	168	373	76.9	23.1	16-36
2.36	55	428	88.2	11.8	4-19
0.3	32	460	94.8	5.2	2-10
0.075	20	480	99.0	1.0	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Date: 25-03-23

Lab ID	:	**CP-2023-03-24-01**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 01 Works)
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23
Date of Receipt	:	24-03-23
Type of Mix	:	BM (Bituminous Macadam) 2nd Stage Defence layout, Aruna Enclave Road
Date of test	:	24-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484	483.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.6	3.70
7	Average percentage	%	3.65	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : **CP-2023-03-24-01** **Date: 25-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	34	34	7.0	93.0	90-100
13.2	162	196	40.5	59.5	56-88
4.75	178	374	77.3	22.7	16-36
2.36	38	412	85.1	14.9	4-19
0.3	36	448	92.6	7.4	2-10
0.075	25	473	97.7	2.3	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 483.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	41	41	8.5	91.5	90-100
13.2	151	192	39.7	60.3	56-88
4.75	160	352	72.8	27.2	16-36
2.36	50	402	83.1	16.9	4-19
0.3	45	447	92.5	7.5	2-10
0.075	20	467	96.6	3.4	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-2023-03-24-01** **Date: 25-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 24-03-23

Type of Mix : BM (Bituminous Macadam) Dasarahalli Extension

Date of test : 24-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484	485
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.6	3.40
7	Average percentage	%	3.50	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : **CP-2023-03-24-01** **Date: 25-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	38	38	7.9	92.1	90-100
13.2	159	197	40.7	59.3	56-88
4.75	160	357	73.8	26.2	16-36
2.36	50	407	84.1	15.9	4-19
0.3	38	445	91.9	8.1	2-10
0.075	19	464	95.9	4.1	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	43	43	8.9	91.1	90-100
13.2	148	191	39.4	60.6	56-88
4.75	167	358	73.8	26.2	16-36
2.36	55	413	85.2	14.8	4-19
0.3	41	454	93.6	6.4	2-10
0.075	21	475	97.9	2.1	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಆಯುಕ್ತರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-2023-03-25-01** **Date: 27-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 25-03-23

Type of Mix : BM (Bituminous Macadam) Shabari Nagar Ganesh Temple Road

Date of test : 25-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	485	484.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1}$ X 100	3.4	3.50
7	Average percentage	%	3.45	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

Lab ID : CP-2023-03-25-01 **Date: 27-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	28	28	5.8	94.2	90-100
13.2	151	179	36.9	63.1	56-88
4.75	165	344	70.9	29.1	16-36
2.36	53	397	81.9	18.1	4-19
0.3	50	447	92.2	7.8	2-10
0.075	25	472	97.3	2.7	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	37	37	7.6	92.4	90-100
13.2	151	188	38.8	61.2	56-88
4.75	161	349	72.0	28.0	16-36
2.36	63	412	85.0	15.0	4-19
0.3	44	456	94.1	5.9	2-10
0.075	18	474	97.8	2.2	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೃಹದ್ಬೆಂಗಳೂರು ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹದ್ಬೆಂಗಳೂರು ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-23

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-2023-03-27-01** **Date: 28-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 27-03-23

Type of Mix : BM (Bituminous Macadam) Bharath nagar Julka Masjid Road

Date of test : 27-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	485	483.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.4	3.70
7	Average percentage	%	3.55	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

Lab ID : **CP-2023-03-27-01** **Date: 28-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	37	37	7.6	92.4	90-100
13.2	158	195	40.2	59.8	56-88
4.75	152	347	71.5	28.5	16-36
2.36	50	397	81.9	18.1	4-19
0.3	47	444	91.5	8.5	2-10
0.075	30	474	97.7	2.3	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 483.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	38	38	7.9	92.1	90-100
13.2	148	186	38.5	61.5	56-88
4.75	154	340	70.3	29.7	16-36
2.36	57	397	82.1	17.9	4-19
0.3	53	450	93.1	6.9	2-10
0.075	17	467	96.6	3.4	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-2023-03-28-01**	**Date: 29-03-23**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)	
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43	
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23	
Date of Receipt	:	28-03-23	
Type of Mix	:	BM (Bituminous Macadam) Bharath Nagar Abubakar Masjid Road	
Date of test	:	28-03-23	

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484.5	485
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.5	3.40
7	Average percentage	%	3.45	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : **CP-2023-03-28-01** **Date: 29-03-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	31	31	6.4	93.6	90-100
13.2	150	181	37.4	62.6	56-88
4.75	157	338	69.8	30.2	16-36
2.36	60	398	82.1	17.9	4-19
0.3	45	443	91.4	8.6	2-10
0.075	29	472	97.4	2.6	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 485 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	33	33	6.8	93.2	90-100
13.2	153	186	38.4	61.6	56-88
4.75	147	333	68.7	31.3	16-36
2.36	70	403	83.1	16.9	4-19
0.3	50	453	93.4	6.6	2-10
0.075	16	469	96.7	3.3	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-2023-03-28-01** **Date: 29-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 28-03-23

Type of Mix : BM (Bituminous Macadam) Bharath Nagar 3rd Cross Road

Date of test : 28-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484	484
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.6	3.60
7	Average percentage	%	3.60	

FOR CIVIL Pro

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Date: 29-03-23

Lab ID : CP-2023-03-28-01

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	28	28	5.8	94.2	90-100
13.2	148	176	36.4	63.6	56-88
4.75	163	339	70.0	30.0	16-36
2.36	55	394	81.4	18.6	4-19
0.3	49	443	91.5	8.5	2-10
0.075	20	463	95.7	4.3	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	36	36	7.4	92.6	90-100
13.2	157	193	39.9	60.1	56-88
4.75	140	333	68.8	31.2	16-36
2.36	66	399	82.4	17.6	4-19
0.3	50	449	92.8	7.2	2-10
0.075	23	472	97.5	2.5	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-2023-03-30-01** **Date: 31-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 30-03-23

Type of Mix : BC (Bituminous Concrete) Defence Layout-1st Stage 2nd Cross Road

Date of test : 30-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	475	474.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	5.40	5.50
7	Average percentage	%	5.45	

ನಿವಾಸಿ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ನಿವಾಸಿಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

Scanned by CamScanner

Lab ID : **CP-2023-03-30-01** **Date: 31-03-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 475

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.5	62.5	53-71
2.36	88	266	56.0	44.0	42-58
1.18	29	295	62.1	37.9	34-48
0.6	11	306	64.4	35.6	26-38
0.3	46	352	74.1	25.9	18-28
0.15	45	397	83.6	16.4	12-20
0.075	55	452	95.2	4.8	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 474.5

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.5	62.5	53-71
2.36	88	266	56.1	43.9	42-58
1.18	29	295	62.2	37.8	34-48
0.6	11	306	64.5	35.5	26-38
0.3	46	352	74.2	25.8	18-28
0.15	45	397	83.7	16.3	12-20
0.075	55	452	95.3	4.7	4-10

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-2023-03-30-01** **Date: 31-03-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 30-03-23

Type of Mix : BC (Bituminous Concrete) 2nd Stage Defence layout, Aruna Enclave Road

Date of test : 30-03-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	474	475
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	5.60	5.40
7	Average percentage	%	5.50	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿಬಿಎಂಪಿ ಬಾಲಭವನದ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Lab ID : **CP-2023-03-30-01** **Date: 31-03-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 474

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	8	8	1.7	98.3	90-100
9.5	70	78	16.5	83.5	70-88
4.75	100	178	37.6	62.4	53-71
2.36	86	264	55.7	44.3	42-58
1.18	34	298	62.9	37.1	34-48
0.6	15	313	66.0	34.0	26-38
0.3	54	367	77.4	22.6	18-28
0.15	41	408	86.1	13.9	12-20
0.075	40	448	94.5	5.5	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 475

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	10	10	2.1	97.9	90-100
9.5	66	76	16.0	84.0	70-88
4.75	114	190	40.0	60.0	53-71
2.36	70	260	54.7	45.3	42-58
1.18	20	280	58.9	41.1	34-48
0.6	22	302	63.6	36.4	26-38
0.3	44	346	72.8	27.2	18-28
0.15	48	394	82.9	17.1	12-20
0.075	50	444	93.5	6.5	4-10

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-2023-04-01-01** **Date: 03-04-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 01-04-23

Type of Mix : BC (Bituminous Concrete) Dasarahalli Extension #37 DNR Residency

Date of test : 01-04-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	473.5	475
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1}$ X 100	5.70	5.40
7	Average percentage	%	5.55	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : **CP-2023-04-01-01** **Date: 03-04-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 473.5

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	15	15	3.2	96.8	90-100
9.5	85	100	21.1	78.9	70-88
4.75	95	195	41.2	58.8	53-71
2.36	58	253	53.4	46.6	42-58
1.18	36	289	61.0	39.0	34-48
0.6	8	297	62.7	37.3	26-38
0.3	53	350	73.9	26.1	18-28
0.15	48	398	84.1	15.9	12-20
0.075	45	443	93.6	6.4	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 475

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	3	3	0.6	99.4	90-100
9.5	56	59	12.4	87.6	70-88
4.75	121	180	37.9	62.1	53-71
2.36	73	253	53.3	46.7	42-58
1.18	39	292	61.5	38.5	34-48
0.6	12	304	64.0	36.0	26-38
0.3	48	352	74.1	25.9	18-28
0.15	40	392	82.5	17.5	12-20
0.075	51	443	93.3	6.7	4-10

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : CP-2023-04-01-01 **Date: 03-04-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 01-04-23

Type of Mix : BC (Bituminous Concrete) Kaveri Layout-1st A Cross Road

Date of test : 01-04-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	474.5	473.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1=W2+W5}{W1}$ X 100	5.50	5.70
7	Average percentage	%	5.60	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : **CP-2023-04-01-01** **Date: 03-04-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 474.5

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	16	16	3.4	96.6	90-100
9.5	59	75	15.8	84.2	70-88
4.75	135	210	44.3	55.7	53-71
2.36	59	269	56.7	43.3	42-58
1.18	25	294	62.0	38.0	34-48
0.6	9	303	63.9	36.1	26-38
0.3	59	362	76.3	23.7	18-28
0.15	33	395	83.2	16.8	12-20
0.075	49	444	93.6	6.4	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 473.5

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	6	6	1.3	98.7	90-100
9.5	70	76	16.1	83.9	70-88
4.75	102	178	37.6	62.4	53-71
2.36	83	261	55.1	44.9	42-58
1.18	39	300	63.4	36.6	34-48
0.6	12	312	65.9	34.1	26-38
0.3	48	360	76.0	24.0	18-28
0.15	39	399	84.3	15.7	12-20
0.075	39	438	92.5	7.5	4-10

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-2023-04-05-01** **Date: 06-04-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 05-04-23

Type of Mix : BC (Bituminous Concrete) Kaveri Layout-1st Cross Road

Date of test : 05-04-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	475	473.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	5.40	5.70
7	Average percentage	%	5.55	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

Lab ID : **CP-2023-04-05-01** **Date: 06-04-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 475

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	18	18	3.8	96.2	90-100
9.5	55	73	15.4	84.6	70-88
4.75	134	207	43.6	56.4	53-71
2.36	58	265	55.8	44.2	42-58
1.18	22	287	60.4	39.6	34-48
0.6	11	298	62.7	37.3	26-38
0.3	62	360	75.8	24.2	18-28
0.15	38	398	83.8	16.2	12-20
0.075	52	450	94.7	5.3	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 473.5

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	19	19	4.0	96.0	90-100
9.5	52	71	15.0	85.0	70-88
4.75	135	206	43.5	56.5	53-71
2.36	59	265	56.0	44.0	42-58
1.18	21	286	60.4	39.6	34-48
0.6	12	298	62.9	37.1	26-38
0.3	65	363	76.7	23.3	18-28
0.15	42	405	85.5	14.5	12-20
0.075	45	450	95.0	5.0	4-10

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID	:	**CP-2023-04-05-01**	**Date: 06-04-23**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)	
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43	
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23	
Date of Receipt	:	05-04-23	
Type of Mix	:	BC (Bituminous Concrete) Kaveri Layout-#68 Ashrivad House Road	
Date of test	:	05-04-23	

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	474	474.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	5.60	5.50
7	Average percentage	%	5.55	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Lab ID : **CP-2023-04-05-01** **Date: 06-04-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 474

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	10	10	2.1	97.9	90-100
9.5	77	87	18.4	81.6	70-88
4.75	98	185	39.0	61.0	53-71
2.36	72	257	54.2	45.8	42-58
1.18	38	295	62.2	37.8	34-48
0.6	22	317	66.9	33.1	26-38
0.3	54	371	78.3	21.7	18-28
0.15	35	406	85.7	14.3	12-20
0.075	25	431	90.9	9.1	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 474.5

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	13	13	2.7	97.3	90-100
9.5	72	85	17.9	82.1	70-88
4.75	95	180	37.9	62.1	53-71
2.36	87	267	56.3	43.7	42-58
1.18	31	298	62.8	37.2	34-48
0.6	29	327	68.9	31.1	26-38
0.3	52	379	79.9	20.1	18-28
0.15	28	407	85.8	14.2	12-20
0.075	25	432	91.0	9.0	4-10

* The results obtained are satisfactory as per standard requirements.

ಕಿರಿಯ ಅಭಿಯಂತರರು
ಕಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-2023-04-29-01** **Date: 02-05-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 29-04-23

Type of Mix : BC (Bituminous Concrete) Kaveri Layout- Main Road & Muneshwara Temple Road

Date of test : 29-04-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	475	474
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	5.40	5.60
7	Average percentage	%	5.50	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

Lab ID : CP-2023-04-29-01 **Date: 02-05-23**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 475

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Cumulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	11	11	2.3	97.7	90-100
9.5	78	89	18.7	81.3	70-88
4.75	101	190	40.0	60.0	53-71
2.36	79	269	56.6	43.4	42-58
1.18	31	300	63.2	36.8	34-48
0.6	23	323	68.0	32.0	26-38
0.3	55	378	79.6	20.4	18-28
0.15	28	406	85.5	14.5	12-20
0.075	25	431	90.7	9.3	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 474

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Cumulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	12	12	2.5	97.5	90-100
9.5	70	82	17.3	82.7	70-88
4.75	92	174	36.7	63.3	53-71
2.36	91	265	55.9	44.1	42-58
1.18	35	300	63.3	36.7	34-48
0.6	38	338	71.3	28.7	26-38
0.3	35	373	78.7	21.3	18-28
0.15	34	407	85.9	14.1	12-20
0.075	22	429	90.5	9.5	4-10

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-2023-05-03-01**	**Date: 04-05-23**
Project Name	:	Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 1⅛ Works)	
Agency	:	M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43	
Customer Reference	:	BBMP/EE/BTP/WO/53/2022-23	
Date of Receipt	:	03-05-23	
Type of Mix	:	BM (Bituminous Macadam) Hegade Nagar- 7th Cross Road	
Date of test	:	03-05-23	

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	483	484
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.8	3.60
7	Average percentage	%	3.70	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Date: 04-05-23

Lab ID : CP-2023-05-03-01

AFTER EXTRACTION(Trail-1)

Weight of Sample : 483 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	33	33	6.8	93.2	90-100
13.2	145	178	36.9	63.1	56-88
4.75	150	328	67.9	32.1	16-36
2.36	70	398	82.4	17.6	4-19
0.3	48	446	92.3	7.7	2-10
0.075	20	466	96.5	3.5	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	30	30	6.2	93.8	90-100
13.2	152	182	37.6	62.4	56-88
4.75	146	328	67.8	32.2	16-36
2.36	65	393	81.2	18.8	4-19
0.3	52	445	91.9	8.1	2-10
0.075	21	466	96.3	3.7	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಆಯುಕ್ತರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿಯವರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-2023-05-08-01** **Date: 09-05-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 08-05-23

Type of Mix : BM (Bituminous Macadam) Hegade Nagar- 8th Cross Road

Date of test : 08-05-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	483.5	484.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.7	3.50
7	Average percentage	%	3.60	

ಕರ್ನಾಟಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕರ್ನಾಟಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

Lab ID : **CP-2023-05-08-01** **Date: 09-05-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 483.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	40	40	8.3	91.7	90-100
13.2	148	188	38.9	61.1	56-88
4.75	156	344	71.1	28.9	16-36
2.36	63	407	84.2	15.8	4-19
0.3	41	448	92.7	7.3	2-10
0.075	25	473	97.8	2.2	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	36	36	7.4	92.6	90-100
13.2	156	192	39.6	60.4	56-88
4.75	141	333	68.7	31.3	16-36
2.36	70	403	83.2	16.8	4-19
0.3	50	453	93.5	6.5	2-10
0.075	19	472	97.4	2.6	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-2023-05-12-01** **Date: 13-05-23**

Project Name : Improvements and Restoration of Roads in Ward No. 06 (Package 02)(Package Consists of 11 Works)

Agency : M/S CGC Infra Projects Pvt. Ltd, No:4 AC-402, 1st Floor, Kammanahalli Main Road, HRBR Layout, 2nd Block, Kalyananagar, Bangalore-43

Customer Reference : BBMP/EE/BTP/WO/53/2022-23

Date of Receipt : 12-05-23

Type of Mix : BM (Bituminous Macadam) Hegade Nagar- 5th Cross Road

Date of test : 12-05-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	484	484.5
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	3.6	3.50
7	Average percentage	%	3.55	

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Scanned by CamScanner

Lab ID : CP-2023-05-12-01 **Date: 13-05-23**

AFTER EXTRACTION(Trail-1)

Weight of Sample : 484 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	31	31	6.4	93.6	90-100
13.2	141	172	35.5	64.5	56-88
4.75	151	323	66.7	33.3	16-36
2.36	71	394	81.4	18.6	4-19
0.3	50	444	91.7	8.3	2-10
0.075	25	469	96.9	3.1	0-8

AFTER EXTRACTION(Trail-2)

Weight of Sample : 484.5 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-7(grading -2)
26.5	0	0	0.0	100.0	100
19	29	29	6.0	94.0	90-100
13.2	147	176	36.3	63.7	56-88
4.75	156	332	68.5	31.5	16-36
2.36	65	397	81.9	18.1	4-19
0.3	45	442	91.2	8.8	2-10
0.075	20	462	95.4	4.6	0-8

* The results obtained are satisfactory as per standard requirements.

ಸಹಾಯಕ ಆಧಿಯಂತರರು
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Scanned by CamScanner